

September 4, 2007

ATTACHMENT B

APPROVED CONSTRUCTION CONTRACT CHANGE ORDERS

- (1) Change Order Number Two for Project SBAC A0506 – Santa Fe High School Parking and Bus Drive

On August 21, 2007, the Superintendent authorized execution of Change Order Number Two to the construction contract. This change order adds \$24,469.79 to the contract, revising the contract total to \$980,087.21, and represents costs for: revisions to the stormwater piping system; revisions to the retention pond; revisions to the water supply system to meet City of Alachua's requirements; additional sidewalk; tree removal; and replacement of portions of the sanitary sewer piping system. This change order adds twenty (20) consecutive calendar days to the contract time.

- (2) Change Order Number Two for Project SBAC A0331 – Hawthorne High School Classroom Renovations and Remodeling

On August 21, 2007, the Superintendent authorized execution of Change Order Number Two to the construction contract. This change order adds \$24,411.30 to the contract, revising the contract total to \$1,283,340.34, and represents costs for replacing existing electrical and water service lines, and installation of additional drywall. This change order adds twelve (12) consecutive calendar days to the contract time.

- (3) Change Order Number Three for Project SBAC H0603 – J. J. Finley Elementary School Air Conditioning Replacement, Buildings 1, 3, and 4 Phase II

On August 21, 2007, the Superintendent authorized execution of Change Order Number Three to the construction contract. This change order adds \$21,336.93 to the contract, revising the contract total to \$1,254,667.59, and represents costs for mold remediation, emergency lighting system revisions, and revised ductwork in Building 1. This change order adds no calendar days to the contract time.